# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Improvements of roads and drains at Lal Bahadur Shastri Slum and surroundings area in ward no:04 |
| 2 | Amount of work portion | |
| 3 | Estimated Cost | Rs.99.00 lakhs |
| 4 | Name of Contractor | Technical Manager (west) KRIDL, Bangalore |
| 5 | Agreement no | No:104/2019-20, dt;31/10/2019 |
| 6 | No and date under which work order issued | No:114/2019-20, dt:31/10/2019 |
| 7 | Time limit originally fixed for completion | 90days |
| 8 | Date of application by the contractor for granting | |
| 9 | Date of receipt of application in the Sub Division office | 27/01/2020. |
| 10 | Extension granted if any | |
| | I | |
| | II | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Desilting of drains completed |
| 12 | Work carried out during 1st extension | |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | |
| 14 | Time now applied for | 28 days. |
| 15 | Date of recommanding time 2nd extension | |
| 16 | Weather the original application of the contractor is enclosed | |
| 17 | Balance of work remaining work | Asphalting work ~~DBM~~, BM & BC |
| 18 | Probable time required for completion of remaining work | |
| 19 | Cost work charged establishment charged on the work after the expairy original period | |
| 20 | Weather notice as per clause of contract has been issued | Yes. |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to bussy work this work got delayed |
| 21 | Remarks of the EE and the daily rate of penalty proposed | Rs 25/- ದಂಡ ದಂತೆ ವಿಧಿಸಿ EOT ಶಿಫಾರಸು ಮಾಡಲಾಗಿದೆ. |

Ramasangeeresh

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ,